First & Final E-Bill
Recorded on:-

Job Number: [illegible]

**M. A. R. 57 (Rule 116)**
Measurement Book

No. E

Est Cost Rs. 80.00 Lakhs
Date 005/03/2024

586845

Work order No:- BBMP/EE/YNK.D/KPPP-NO-10/20.0/13/2023-24.

Serial No. .....
Name of work: Drilling of Borewell and erection of pump Set Electrification to Borewell at chikkabettahalli, Doddabettahalli and Ananthapura Village Areas in Attur ward No-03 of yelahanka Satellite Town Sub division.
Name of Contractor or nature of Agency: SRI. PRADEEPA KA, No-34, Seenappa Garden, Vinayakanagara Vidyaranyapura post, Bangalore-560097.
Date of commencement of work.....

| Date | Full description, etc, of work | Number | Length | Breadth | Depth | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | ① Geophysical investigation at site for sinking borewells for providing drinking water to the habitations either through the hand pump mws of pwss by vertical electrical sounding by adopting vernier or Schlumbergers method including reconnaissance survey of geological formation etc as per specifications and directions of engineer in charge. Quantity vide, E-Bill:- 4.00 Nos @Rs. 5989.56 | | | | | | 23958.24 |
| | ② Sinking of borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all | | | | | | |

Code: 004-23-000006
Bill No: 60/23-24
Dt: 6-11-2023

36,20,000=00
47,624=00 by Cheque
376=00 by adjusement

Exe. Engineer
Yelahanka Division
BBMP